3 Week Schedule

 
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun

 28-Sep
 29-Sep
 30-Sep
 1-Oct
 2-Oct
 3-Oct
 4-Oct
 5-Oct
 6-Oct
 7-Oct
 8-Oct
 19-Oct
 11-Oct
 12-Oct
 15-Oct
 16-Oct
 17-Oct
 18-Oct
 19-Oct
 20-Oct
FM Crew Road Work Punchlist Items Adjusting F&C, Cleanup, Demobilize Signal Crossing Main Street - Hudson Wilkins Street - Hudson HSS-MH#1 Excavate Ledge Removal @ Term - Completed 9/11/24 Conduit Installation Concrete Installation FTB Installation MH#1-MH#2 - 1 Crew John Excavate - EVS Gas Line Interference - Completed 6/4/2024 Conduit Installation Concrete Installation FTB Installation Conduit Proofing - Completed 9/24/2024 Asphalt Patch - Completed 9/20/2024 MH#1-2 Proofing Repair Work -Clearance Repair Work - Completed 8/14/2024 ROW Work Loaming & Seeding Operation Segment 1 (Wilkins to Chestnut) -Completed 8/28/24 Segment 2 (Chestnut to Bridge 130) - Completed Segment 3 (Bridge 130 to Main) - Completed Segment 4 (Main to Parmenter) - Completed Segment 5 (Parmenter to White Pond) - Completed 7/2/24 Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) - Completed 8/14/24 Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) - Completed 7/12 Segment 11 (Horse Pond to Union) - Completed 7/22/24 Segment 12 (Union to Boston Post) - Completed Segment 13 (Boston Post to Bridge 127 - Completed Segment 14 (Bridge 127 to Sudbury SS) - Completed Planting Operation Bigalow Nursery Visit Anticipated Delivery Dates Segment 1 (Wilkins to Chestnut) Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Segment 4 (Main to Parmenter) Segment 5 (Parmenter to White Pond) Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) Segment 12 (Union to Boston Post) Segment 13 (Boston Post to Bridge 127) Segment 14 (Bridge 127 to Sudbury SS) Sudbury Culvert Work Segment 12 Culvert Extension Sudbury Culvert Cleanouts (3ea.)