3 Week Schedule

Sat
Sun
Mon
Tues
Wed
Thurs
Fri
Sat
Sun
Mon
Tues
Wed
Thurs
Fri

12-Oct
13-Oct
16-Oct
15-Oct
18-Oct
19-Oct
29-Oct
21-Oct
22-Oct
 FM Crew Road Work Punchlist Items Cleanup, Demobilize Signal Crossing Main Street - Hudson Wilkins Street - Hudson HSS-MH#1 Excavate Ledge Removal @ Term - Completed 9/11/24 Conduit Installation - Completed 10/10/24 Concrete Installation - Completed 10/11/24 FTB Installation - Completed 10/16/24 ROW Work ROW F&C Adjustments Adjust Frame & Covers **Loaming & Seeding Operation** Segment 1 (Wilkins to Chestnut) -Completed 8/28/24 Segment 2 (Chestnut to Bridge 130) - Completed Segment 3 (Bridge 130 to Main) - Completed Segment 4 (Main to Parmenter) - Completed Segment 5 (Parmenter to White Pond) - Completed 7/2/24 Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) - Completed 8/14/24 Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) - Completed 7/12 Segment 11 (Horse Pond to Union) - Completed 7/22/24 Segment 12 (Union to Boston Post) - Completed Segment 13 (Boston Post to Bridge 127 - Completed Segment 14 (Bridge 127 to Sudbury SS) - Completed **Planting Operation** Bigalow Nursery Visit Anticipated Delivery Dates Segment 1 (Wilkins to Chestnut) Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Segment 4 (Main to Parmenter) Segment 5 (Parmenter to White Pond) Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) Segment 12 (Union to Boston Post) Segment 13 (Boston Post to Bridge 127) Segment 14 (Bridge 127 to Sudbury SS) Additional Plantings (MON) Rock Formations & Brush Pile Installations (ET&L) **Sudbury Work** Segment 12 Culvert Extension Historic Feature Scope Sudbury Culvert Cleanouts (3ea.)