		_																				
		-																				
		Sat	Sun	Mon	Tues	Wed			t Sun		Tues	Wed	Thurs		Sat	Sun	Mon	Tues	Wed	Thurs Fri		
FM Crew		19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct 2	5-Oct 26-	Oct 27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov 8-Nov	9-No	ov 10-Nov
	Road Work																					
	Punchlist Items																					
	Cleanup, Demobilize																					
	HSS-MH#1																					
	Excavate																					
	Ledge Removal @ Term - Completed 9/11/24																					
	Conduit Installation - Completed 10/10/24																					
	Concrete Installation - Completed 10/11/24																					
	FTB Installation - Completed 10/16/24																					
	MH#1-MH#2 - 1 Crew																					
John	Excavate - EVS Gas Line Interference - Completed 6/4/2024																					
	Conduit Installation																					
	Concrete Installation																					
	FTB Installation																					
	Conduit Proofing - Completed 9/24/2024										-											
	Asphalt Patch - Completed 9/20/2024										+											
	MH#1-2 Proofing Repair Work - Completed 10/4/2024																					
	Clearance Repair Work - Completed 8/14/2024											-	+									
	MH#1-2 - 2" Conduit Repair - 10/17, 10/18, 10/24, 10/25 ROW F&C Adjustments																					
	Adjust Frame & Covers Loaming & Seeding Operation																					
	Segment 1 (Wilkins to Chestnut) -Completed 8/28/24																					
	Segment 2 (Chestnut to Bridge 130) - Completed																					
	Segment 3 (Bridge 130 to Main) - Completed																					
	Segment 4 (Main to Parmenter) - Completed																					
	Segment 5 (Parmenter to White Pond) - Completed 7/2/24																					
	Segment 6 (White Pond to Town Line) - Completed 10/21/24																					
	Segment 7 (Town Line to Bridge 128) - Completed 10/21/24																					
	Segment 8 (Bridge 128 to Dutton) - Completed 8/14/24																					
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																					
	Segment 10 (Peakham to Horse Pond) - Completed 7/12																					
	Segment 11 (Horse Pond to Union) - Completed 7/22/24																					
	Segment 12 (Union to Boston Post) - Completed																					
	Segment 13 (Boston Post to Bridge 127 - Completed																				_	
	Segment 14 (Bridge 127 to Sudbury SS) - Completed																					
	Planting Operation																				-	
	Bigalow Nursery Visit					_						_										
	Anticipated Delivery Dates																					
	Segment 1 (Wilkins to Chestnut) Segment 2 (Chestnut to Bridge 130)																					
	Segment 3 (Bridge 130 to Main)																					
	Segment 4 (Main to Parmenter)																					
	Segment 5 (Parmenter to White Pond)																					
	Segment 6 (White Pond to Town Line)																					
	Segment 7 (Town Line to Bridge 128)																					
	Segment 8 (Bridge 128 to Dutton)																					
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																					
	Segment 10 (Peakham to Horse Pond)																					
	Segment 11 (Horse Pond to Union)																					
	Segment 12 (Union to Boston Post)										-											
	Segment 13 (Boston Post to Bridge 127)										-											
	Segment 14 (Bridge 127 to Sudbury SS)																					
	Additional Plantings (MON)																					
	Rock Formations & Brush Pile Installations (ET&L)																					
	Sudbury Work																					
	Segment 12 Culvert Extension												+									
	Historic Feature Scope											-	+									
	Stone Check Dams Sudhur Culvert Cleanaute (202)											-	+									
	Sudbury Culvert Cleanouts (3ea.)																					