Horse Pond Rd & Union Ave

3 Week Schedule

Sun Mon Tues Wed Thurs Fri Mon Tues Wed Thurs Fri Sun Mon Tues Wed Thurs Fri FM Crew 26-Oct 27-Oct 28-Oct 29-Oct 30-Oct 31-Oct 1-Nov 2-Nov 3-Nov 4-Nov 5-Nov 6-Nov 8-Nov 9-Nov 10-Nov 11-Nov 12-Nov 13-Nov 14-Nov 15-Nov Road Work Punchlist Items Cleanup, Demobilize, MISC ROW F&C Adjustments Adjust Frame & Covers **Planting Operation** Bigalow Nursery Visit Anticipated Delivery Dates Segment 1 (Wilkins to Chestnut) Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Segment 4 (Main to Parmenter) Segment 5 (Parmenter to White Pond) Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) Segment 12 (Union to Boston Post) Segment 13 (Boston Post to Bridge 127) Segment 14 (Bridge 127 to Sudbury SS) Additional Plantings (MON) Rock Formations & Brush Pile Installations (ET&L) Sudbury Work Segment 12 Culvert Extension - Completed 10/18 (MON add'l Scope incomplete) Historic Feature Scope - Completed 10/22/24 Stone Check Dams - Completed 10/24/24 Sudbury Culvert Cleanouts (3ea.) - Completed 10/15/24 **Crossing Pavings (Allied Paving Corp)** Dutton Road