3 Week Schedule

Mon Tues Wed Thurs Fri Mon Tues Wed Thurs Fri Sun Mon Tues Wed Thurs Fri FM Crew 5-Nov 7-Nov 8-Nov 9-Nov 10-Nov 11-Nov 12-Nov 13-Nov 14-Nov 15-Nov 16-Nov 17-Nov 18-Nov 19-Nov 21-Nov 22-Nov Road Work Punchlist Items BOND Cleanup, Demobilize, MISC ET&L Cleanup, Demobilize, MISC ROW F&C Adjustments Adjust Frame & Covers - Completed 11/6/24 **Planting Operation** Bigalow Nursery Visit Anticipated Delivery Dates Segment 1 (Wilkins to Chestnut) Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Segment 4 (Main to Parmenter) Segment 5 (Parmenter to White Pond) Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) Segment 12 (Union to Boston Post) Segment 13 (Boston Post to Bridge 127) Segment 14 (Bridge 127 to Sudbury SS) Additional Plantings (MON) - Completed 11/5/24 Rock Formations & Brush Pile Installations (ET&L) - BP 10/31/24, Rock Formations 11/8/24 **Sudbury Work** Segment 12 Culvert Extension - Completed 11/5/24 Historic Feature Scope - Completed 10/22/24 Stone Check Dams - Completed 10/24/24 Sudbury Culvert Cleanouts (3ea.) - Completed 10/15/24 Crossing Pavings (Allied Paving Corp) Dutton Road - Completed 11/1/24 Horse Pond Rd & Union Ave