Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

		Sa	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
FM Crew		9-1	ov 10-No	/ 11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec
	Road Work																							
	Punchlist Items																							
BOND	Cleanup, Demobilize, MISC																							
ET&L	Cleanup, Demobilize, MISC																							
	Sudbury Work																							
	Segment 12 Culvert Extension - Completed 11/5/24																							
	Historic Feature Scope - Completed 10/22/24																							
	Stone Check Dams - Completed 10/24/24																							
	Sudbury Culvert Cleanouts (3ea.) - Completed 10/15/24																							
	Erosion Control Removal																							
	Crossing Pavings (Allied Paving Corp)																							
	Dutton Road - Completed 11/1/24																							
	Horse Pond Rd & Union Ave																							