



| Activity ID                                    |  | Activity Name                                   | OD  | Calendar        | Start     | Finish     | TF  | 2025  |       |     |     |       |     |     |       |     |     |       |     | 2026 |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
|------------------------------------------------|--|-------------------------------------------------|-----|-----------------|-----------|------------|-----|-------|-------|-----|-----|-------|-----|-----|-------|-----|-----|-------|-----|------|-------|-----|-----|-------|-----|-----|-------|-----|--|--|--|--|--|--|--|
|                                                |  |                                                 |     |                 |           |            |     | Qtr 1 | Qtr 2 |     |     | Qtr 3 |     |     | Qtr 4 |     |     | Qtr 1 |     |      | Qtr 2 |     |     | Qtr 3 |     |     | Qtr 4 |     |  |  |  |  |  |  |  |
|                                                |  |                                                 |     |                 |           |            |     | Feb   | Mar   | Apr | May | Jun   | Jul | Aug | Sep   | Oct | Nov | Dec   | Jan | Feb  | Mar   | Apr | May | Jun   | Jul | Aug | Sep   | Oct |  |  |  |  |  |  |  |
| Sudbury-Hudson Mass Central Rail Trail Phase 2 |  |                                                 | 495 |                 | 24-Feb-25 | 03-Jul-26  | 235 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| Milestones                                     |  |                                                 | 495 | 7 Day Work Week | 24-Feb-25 | 03-Jul-26  | 235 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-NTP                                     |  | Notice to Proceed - February 24 2025            | 0   | 7 Day Work Week | 24-Feb-25 |            | 0   |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-MS01                                    |  | Contractor Field Completion - February 24 2027  | 0   | 7 Day Work Week |           | 03-Jul-26* | 235 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| Submittals                                     |  |                                                 | 240 | 7 Day Work Week | 24-Feb-25 | 21-Oct-25  | 478 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| Schedule of Operations                         |  |                                                 | 10  | 7 Day Work Week | 24-Feb-25 | 05-Mar-25  | 39  |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1010                                    |  | Prepare and Submit Baseline Schedule            | 10  | 7 Day Work Week | 24-Feb-25 | 05-Mar-25  | 39  |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| 180.01 - Environmental Health and Safety Plan  |  |                                                 | 49  | 7 Day Work Week | 24-Feb-25 | 13-Apr-25  | 0   |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2180                                    |  | Prepare and Submit EHASP                        | 19  | 7 Day Work Week | 24-Feb-25 | 14-Mar-25  | 0   |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2190                                    |  | Review and Approve EHASP                        | 30  | 7 Day Work Week | 15-Mar-25 | 13-Apr-25  | 0   |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| 756. - SWPPP                                   |  |                                                 | 49  | 7 Day Work Week | 24-Feb-25 | 13-Apr-25  | 0   |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1030                                    |  | Prepare and Submit SWPPP                        | 19  | 7 Day Work Week | 24-Feb-25 | 14-Mar-25  | 0   |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1040                                    |  | Review and Approve SWPPP                        | 30  | 7 Day Work Week | 15-Mar-25 | 13-Apr-25  | 0   |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| 824.01 and 824.02 - Pedestrian Hybrid Beacons  |  |                                                 | 240 | 7 Day Work Week | 24-Feb-25 | 21-Oct-25  | 478 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2700                                    |  | Prepare and Submit Beacon Shop Drawings         | 30  | 7 Day Work Week | 24-Feb-25 | 25-Mar-25  | 478 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2710                                    |  | Review and Approve Beacon Shop Drawings         | 30  | 7 Day Work Week | 26-Mar-25 | 24-Apr-25  | 478 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2720                                    |  | Fabricate and Deliver Pedestrian Hybrid Beacons | 180 | 7 Day Work Week | 25-Apr-25 | 21-Oct-25  | 478 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| Construction Activities                        |  |                                                 | 446 |                 | 14-Apr-25 | 03-Jul-26  | 235 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| Site Mobilization                              |  |                                                 | 2   | 5 Day Work Week | 14-Apr-25 | 15-Apr-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1060                                    |  | Contractor Mobilization                         | 1   | 5 Day Work Week | 14-Apr-25 | 14-Apr-25  | 0   |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2430                                    |  | Install Safety Signing                          | 1   | 5 Day Work Week | 15-Apr-25 | 15-Apr-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| Parking Lot - STA 10+20 to Wilkins Street      |  |                                                 | 171 |                 | 16-Apr-25 | 03-Oct-25  | 209 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2200                                    |  | Remove Trees - PL                               | 1   | 5 Day Work Week | 16-Apr-25 | 16-Apr-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1070                                    |  | Cut/Fill to Subgrade - PL                       | 3   | 5 Day Work Week | 17-Apr-25 | 22-Apr-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1090                                    |  | Install Drainage - PL                           | 1   | 5 Day Work Week | 23-Apr-25 | 23-Apr-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1100                                    |  | Install Gravel Borrow - PL                      | 4   | 5 Day Work Week | 24-Apr-25 | 29-Apr-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1110                                    |  | Fine Grading and Compacting - PL                | 1   | 5 Day Work Week | 30-Apr-25 | 30-Apr-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1170                                    |  | Install Intermediate Course - PL                | 1   | 5 Day Work Week | 13-May-25 | 13-May-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1190                                    |  | Install Wood Railing - PL                       | 3   | 5 Day Work Week | 14-May-25 | 16-May-25  | 176 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2210                                    |  | Install Cement Concrete WCR Path - PL           | 1   | 5 Day Work Week | 14-May-25 | 14-May-25  | 212 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1240                                    |  | Install Timber Guardrail - PL                   | 3   | 5 Day Work Week | 19-May-25 | 21-May-25  | 176 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1310                                    |  | Install Signs - PL                              | 1   | 5 Day Work Week | 22-May-25 | 22-May-25  | 219 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1330                                    |  | Install Loam - PL                               | 2   | Seeding         | 01-Oct-25 | 02-Oct-25  | 47  |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1360                                    |  | Install Plantings/Seeding - PL                  | 1   | Seeding         | 03-Oct-25 | 03-Oct-25  | 58  |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| Segment 1 - Wilkins Street to Chestnut Street  |  |                                                 | 163 |                 | 01-May-25 | 10-Oct-25  | 203 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1120                                    |  | Fine Grade and Compact - S1                     | 2   | 5 Day Work Week | 01-May-25 | 02-May-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-1200                                    |  | Install Intermediate Course - S1                | 2   | 5 Day Work Week | 14-May-25 | 15-May-25  | 115 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2220                                    |  | Install Cement Concrete WCR Path - S1           | 1   | 5 Day Work Week | 16-May-25 | 16-May-25  | 211 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |
| SUDHUD-2510                                    |  | Install Granite Post - S1                       | 1   | 5 Day Work Week | 16-May-25 | 16-May-25  | 225 |       |       |     |     |       |     |     |       |     |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |  |  |  |  |

|                                                                                       |                                                                                             |  |      |          |         |          |                                                                                                                            |
|---------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|--|------|----------|---------|----------|----------------------------------------------------------------------------------------------------------------------------|
| Remaining Level of Effort<br>Actual Work<br>Remaining Work<br>Critical Remaining Work | <b>Sudbury-Hudson Mass Central Rail Trail Phase 2</b><br>Baseline Schedule - All Activities |  | Date | Revision | Checked | Approved | <p align="center"><b>Page 1 of 5</b></p> <p align="center">User: Nick</p> <p align="right">TASK filter: All Activities</p> |
|                                                                                       |                                                                                             |  |      |          |         |          |                                                                                                                            |
|                                                                                       |                                                                                             |  |      |          |         |          |                                                                                                                            |
|                                                                                       |                                                                                             |  |      |          |         |          |                                                                                                                            |
|                                                                                       |                                                                                             |  |      |          |         |          |                                                                                                                            |
|                                                                                       |                                                                                             |  |      |          |         |          |                                                                                                                            |

| Activity ID                                   | Activity Name                                                    | OD  | Calendar                    | Start     | Finish    | TF  | 2025  |     |       |     |     |       |     |     |       |     |     |       | 2026 |     |       |     |     |       |     |     |       |  |  |  |
|-----------------------------------------------|------------------------------------------------------------------|-----|-----------------------------|-----------|-----------|-----|-------|-----|-------|-----|-----|-------|-----|-----|-------|-----|-----|-------|------|-----|-------|-----|-----|-------|-----|-----|-------|--|--|--|
|                                               |                                                                  |     |                             |           |           |     | Qtr 1 |     | Qtr 2 |     |     | Qtr 3 |     |     | Qtr 4 |     |     | Qtr 1 |      |     | Qtr 2 |     |     | Qtr 3 |     |     | Qtr 4 |  |  |  |
|                                               |                                                                  |     |                             |           |           |     | Feb   | Mar | Apr   | May | Jun | Jul   | Aug | Sep | Oct   | Nov | Dec | Jan   | Feb  | Mar | Apr   | May | Jun | Jul   | Aug | Sep | Oct   |  |  |  |
| SUDHUD-1250                                   | Install Wood Railing - S1                                        | 18  | 5 Day Work Week             | 22-May-25 | 17-Jun-25 | 176 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1490                                   | Install Signs - S1                                               | 1   | 5 Day Work Week             | 18-Jun-25 | 18-Jun-25 | 202 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2560                                   | Install Granite Posts - S1                                       | 1   | 5 Day Work Week             | 20-Jun-25 | 20-Jun-25 | 202 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1500                                   | Install Loam - S1                                                | 5   | Seeding                     | 03-Oct-25 | 09-Oct-25 | 47  |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1580                                   | Install Plantings/Seeding - S1                                   | 1   | Seeding                     | 10-Oct-25 | 10-Oct-25 | 54  |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| Segment 2 - Chestnut Street to Bridge 130     |                                                                  | 165 |                             | 05-May-25 | 16-Oct-25 | 200 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1130                                   | Fine Grade and Compact - S2                                      | 2   | 5 Day Work Week             | 05-May-25 | 06-May-25 | 115 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1220                                   | Install Intermediate Course - S2                                 | 2   | 5 Day Work Week             | 16-May-25 | 19-May-25 | 115 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2230                                   | Install Cement Concrete WCR Path - S2                            | 1   | 5 Day Work Week             | 20-May-25 | 20-May-25 | 210 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1470                                   | Install Wood Railing - S2                                        | 8   | 5 Day Work Week             | 18-Jun-25 | 30-Jun-25 | 176 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1530                                   | Install Signs - S2                                               | 1   | 5 Day Work Week             | 01-Jul-25 | 01-Jul-25 | 200 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1590                                   | Install Loam - S2                                                | 3   | Seeding                     | 10-Oct-25 | 15-Oct-25 | 47  |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1610                                   | Install Plantings/Seeding - S2                                   | 1   | Seeding                     | 16-Oct-25 | 16-Oct-25 | 52  |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| Segment 3 - Bridge 130 to Main Street         |                                                                  | 171 |                             | 07-May-25 | 24-Oct-25 | 193 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1140                                   | Fine Grade and Compact - S3                                      | 2   | 5 Day Work Week             | 07-May-25 | 08-May-25 | 115 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1260                                   | Install Intermediate Course - S3                                 | 2   | 5 Day Work Week             | 20-May-25 | 21-May-25 | 115 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2240                                   | Install Cement Concrete WCR Path - S3                            | 3   | 5 Day Work Week             | 22-May-25 | 27-May-25 | 209 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2520                                   | Construct Cement Concrete Pull Off - S3                          | 5   | 5 Day Work Week             | 22-May-25 | 29-May-25 | 224 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2530                                   | Install Boulders - S3                                            | 1   | 5 Day Work Week             | 30-May-25 | 30-May-25 | 224 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1510                                   | Install Wood Railing - S3                                        | 13  | 5 Day Work Week             | 01-Jul-25 | 18-Jul-25 | 176 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1640                                   | Install Split Rail Fence - S3                                    | 12  | 5 Day Work Week             | 21-Jul-25 | 05-Aug-25 | 176 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1690                                   | Install Signs - S3                                               | 2   | 5 Day Work Week             | 06-Aug-25 | 07-Aug-25 | 176 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2730                                   | Install Granite Posts - S3                                       | 1   | 5 Day Work Week             | 08-Aug-25 | 08-Aug-25 | 176 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1700                                   | Install Loam - S3                                                | 6   | Seeding                     | 16-Oct-25 | 23-Oct-25 | 47  |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1740                                   | Install Plantings/Seeding - S3                                   | 1   | Seeding                     | 24-Oct-25 | 24-Oct-25 | 47  |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| Segment 4 - Main Street to Parmenter Road     |                                                                  | 172 |                             | 09-May-25 | 27-Oct-25 | 477 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1160                                   | Fine Grade and Compact - S4                                      | 2   | 5 Day Work Week             | 09-May-25 | 12-May-25 | 115 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1290                                   | Install Intermediate Course - S4                                 | 2   | 5 Day Work Week             | 22-May-25 | 23-May-25 | 115 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1650                                   | Install Wood Railing - S4                                        | 2   | 5 Day Work Week             | 27-May-25 | 28-May-25 | 115 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2260                                   | Install Cement Concrete WCR Path - S4                            | 1   | 5 Day Work Week             | 28-May-25 | 28-May-25 | 209 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1670                                   | Install Signs - S4                                               | 1   | 5 Day Work Week             | 29-May-25 | 29-May-25 | 117 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2460                                   | Perform Borings - S4                                             | 1   | 5 Day Work Week             | 29-May-25 | 29-May-25 | 425 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2580                                   | Install Granite Posts - S4                                       | 1   | 5 Day Work Week             | 30-May-25 | 30-May-25 | 117 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1790                                   | Install Loam - S4                                                | 3   | Seeding                     | 01-Oct-25 | 03-Oct-25 | 33  |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2680                                   | Install Foundation for Pedestrian Hybrid Beacons - Location No.1 | 1   | 5 Day Work Week             | 22-Oct-25 | 22-Oct-25 | 326 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-2470                                   | Install Pedestrian Hybrid Beacons - Location No.1                | 1   | 5 Day Work Week             | 23-Oct-25 | 23-Oct-25 | 326 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1810                                   | Install Plantings/Seeding - S4                                   | 1   | Seeding                     | 27-Oct-25 | 27-Oct-25 | 47  |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| Segment 5 - Parmenter Road to White Pond Road |                                                                  | 169 |                             | 13-May-25 | 28-Oct-25 | 191 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |
| SUDHUD-1180                                   | Fine Grade and Compact - S5                                      | 2   | Vernal Pools & Turtle Sweep | 13-May-25 | 14-May-25 | 117 |       |     |       |     |     |       |     |     |       |     |     |       |      |     |       |     |     |       |     |     |       |  |  |  |



Remaining Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

**Sudbury-Hudson Mass Central Rail Trail Phase 2**

Baseline Schedule - All Activities

Data Date = 24-Feb-25

Run Date = 18-Mar-25, 10:34

Project Start = 24-Feb-25

Project Finish = 03-Jul-26

| Date | Revision | Checked | Approved |
|------|----------|---------|----------|
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |
|      |          |         |          |

Page 3 of 5

User: Nick

TASK filter: All Activities

| Activity ID                                  | Activity Name                                      | OD  | Calendar        | Start      | Finish    | TF  | 2025  |     |       |     |     |       |     |     |       |     |       |     | 2026 |       |     |     |       |     |     |       |     |  |  |  |
|----------------------------------------------|----------------------------------------------------|-----|-----------------|------------|-----------|-----|-------|-----|-------|-----|-----|-------|-----|-----|-------|-----|-------|-----|------|-------|-----|-----|-------|-----|-----|-------|-----|--|--|--|
|                                              |                                                    |     |                 |            |           |     | Qtr 1 |     | Qtr 2 |     |     | Qtr 3 |     |     | Qtr 4 |     | Qtr 1 |     |      | Qtr 2 |     |     | Qtr 3 |     |     | Qtr 4 |     |  |  |  |
|                                              |                                                    |     |                 |            |           |     | Feb   | Mar | Apr   | May | Jun | Jul   | Aug | Sep | Oct   | Nov | Dec   | Jan | Feb  | Mar   | Apr | May | Jun   | Jul | Aug | Sep   | Oct |  |  |  |
| SUDHUD-1400                                  | Install Intermediate Course - S9                   | 2   | Vernal Pools    | 05-Jun-25  | 06-Jun-25 | 184 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2300                                  | Install Cement Concrete WCR Path - S9              | 1   | Vernal Pools    | 09-Jun-25  | 09-Jun-25 | 205 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2620                                  | Install Curb and Sidewalk - S9                     | 3   | Vernal Pools    | 10-Jun-25  | 12-Jun-25 | 205 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1830                                  | Install Wood Railing - S9                          | 8   | Vernal Pools    | 16-Jun-25  | 26-Jun-25 | 179 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1880                                  | Install Signs - S9                                 | 1   | Vernal Pools    | 27-Jun-25  | 27-Jun-25 | 194 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2610                                  | Install Granite Posts - S9                         | 1   | Vernal Pools    | 30-Jun-25  | 30-Jun-25 | 194 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1940                                  | Install Loam - S9                                  | 5   | Seeding         | 01-Apr-26* | 07-Apr-26 | 7   |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1970                                  | Install Plantings/Seeding - S9                     | 1   | Seeding         | 08-Apr-26  | 08-Apr-26 | 23  |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| Segment 10 - Peakham Road to Horse Pond Road |                                                    | 330 |                 | 20-May-25  | 14-Apr-26 | 29  |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1270                                  | Fine Grade and Compact - S10                       | 2   | Vernal Pools    | 20-May-25  | 21-May-25 | 117 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1430                                  | Install Intermediate Course - S10                  | 2   | Vernal Pools    | 09-Jun-25  | 10-Jun-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2310                                  | Install Cement Concrete WCR Path - S10             | 1   | Vernal Pools    | 11-Jun-25  | 11-Jun-25 | 206 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2410                                  | Construct Cement Concrete Pull Off - S10           | 2   | Vernal Pools    | 11-Jun-25  | 12-Jun-25 | 209 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2170                                  | Install Curb and Sidewalk - S10                    | 5   | Vernal Pools    | 12-Jun-25  | 18-Jun-25 | 206 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2540                                  | Install Boulders - S10                             | 1   | Vernal Pools    | 13-Jun-25  | 13-Jun-25 | 209 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1870                                  | Install Wood Railing - S10                         | 6   | Vernal Pools    | 27-Jun-25  | 07-Jul-25 | 179 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1920                                  | Install Signs - S10                                | 1   | Vernal Pools    | 08-Jul-25  | 08-Jul-25 | 193 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2630                                  | Install Granite Posts - S10                        | 1   | Vernal Pools    | 09-Jul-25  | 09-Jul-25 | 193 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1980                                  | Install Loam - S10                                 | 4   | Seeding         | 08-Apr-26  | 13-Apr-26 | 7   |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1990                                  | Install Plantings/Seeding - S10                    | 1   | Seeding         | 14-Apr-26  | 14-Apr-26 | 20  |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| Segment 11 - Horse Pond Road to Union Ave    |                                                    | 337 |                 | 22-May-25  | 23-Apr-26 | 21  |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1300                                  | Fine Grade and Compact - S11                       | 3   | Vernal Pools    | 22-May-25  | 27-May-25 | 197 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1320                                  | Cut/Fill for Roundabout - S11                      | 1   | Vernal Pools    | 22-May-25  | 22-May-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1350                                  | Install Dense Grade - S11                          | 1   | Vernal Pools    | 23-May-25  | 23-May-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1380                                  | Form/Pour Concrete - S11                           | 5   | Vernal Pools    | 27-May-25  | 02-Jun-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2330                                  | Install Granite Curb Wal - S11                     | 2   | Vernal Pools    | 03-Jun-25  | 04-Jun-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2340                                  | Install Rail Crossing Ties and Ballast Stone - S11 | 1   | Vernal Pools    | 05-Jun-25  | 05-Jun-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1410                                  | Fine Grade and Compact Roundabout - S11            | 1   | Vernal Pools    | 06-Jun-25  | 06-Jun-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1480                                  | Install Intermediate Course - S11                  | 3   | Vernal Pools    | 16-Jun-25  | 18-Jun-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2320                                  | Install Cement Concrete WCR Path - S11             | 1   | Vernal Pools    | 20-Jun-25  | 20-Jun-25 | 213 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2420                                  | Construct Cement Concrete Pull Off - S11           | 2   | Vernal Pools    | 20-Jun-25  | 23-Jun-25 | 207 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2550                                  | Install Boulders - S11                             | 1   | Vernal Pools    | 24-Jun-25  | 24-Jun-25 | 207 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1910                                  | Install Wood Railing - S11                         | 3   | Vernal Pools    | 08-Jul-25  | 10-Jul-25 | 179 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1960                                  | Install Signs - S11                                | 1   | Vernal Pools    | 11-Jul-25  | 11-Jul-25 | 194 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2640                                  | Install Granite Posts - S11                        | 1   | Vernal Pools    | 14-Jul-25  | 14-Jul-25 | 194 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2000                                  | Install Loam - S11                                 | 6   | Seeding         | 14-Apr-26  | 22-Apr-26 | 7   |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-2050                                  | Install Plantings/Seeding - S11                    | 1   | Seeding         | 23-Apr-26  | 23-Apr-26 | 15  |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| Segment 12 - Union Ave to Boston Post Road   |                                                    | 323 |                 | 09-Jun-25  | 27-Apr-26 | 18  |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1420                                  | Fine Grade and Compact - S12                       | 1   | 5 Day Work Week | 09-Jun-25  | 09-Jun-25 | 190 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |
| SUDHUD-1520                                  | Install Intermediate Course - S12                  | 1   | 5 Day Work Week | 20-Jun-25  | 20-Jun-25 | 192 |       |     |       |     |     |       |     |     |       |     |       |     |      |       |     |     |       |     |     |       |     |  |  |  |



|                                                                                                                                                                          |                                                       |                             |      |          |         |          |                                                                                                                 |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------|-----------------------------|------|----------|---------|----------|-----------------------------------------------------------------------------------------------------------------|
| <div><div></div> Remaining Level of Effort</div> <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> | <b>Sudbury-Hudson Mass Central Rail Trail Phase 2</b> |                             | Date | Revision | Checked | Approved | <p align="center"><b>Page 5 of 5</b><br/>User: Nick</p><br><br><p align="right">TASK filter: All Activities</p> |
|                                                                                                                                                                          | Baseline Schedule - All Activities                    |                             |      |          |         |          |                                                                                                                 |
|                                                                                                                                                                          | Data Date = 24-Feb-25                                 | Run Date = 18-Mar-25, 10:34 |      |          |         |          |                                                                                                                 |
|                                                                                                                                                                          | Project Start = 24-Feb-25                             | Project Finish = 03-Jul-26  |      |          |         |          |                                                                                                                 |
|                                                                                                                                                                          |                                                       |                             |      |          |         |          |                                                                                                                 |
|                                                                                                                                                                          |                                                       |                             |      |          |         |          |                                                                                                                 |
|                                                                                                                                                                          |                                                       |                             |      |          |         |          |                                                                                                                 |