

### Field Inspection Report #12

Project Name:	Bruce Freeman Rail Trail	Submitted to:	Marcia Rasmussen, Planning Development Assistant		
Inspection Date:	11/22/2023	Project Address:	Sudbury, MA		
F&O Project #:	20200785.C10	City:	Sudbury	State:	MA
MassDOT Project #	608164	Client:	Town of Sudbury		
		Photos Included:	12 photos		

Date/Inspector(s)/Time:	11/22/2023 Benjamin Andersen 12:00 PM – 3:30 PM
-------------------------	---

#### **Site Observations:**

- F&O visited the project site and walked the length of the project.
- Groups on site:
  - A.A Will Corporation
- The following observations were made:

#### **Between Sta 101+00 and 116+00 (Project start to Codjer Lane)**

- Granite mile markers have been installed.
- The side slopes have been formed. (See Photo 1)
- Loam and seeding has been added to the side slopes.

#### **Between Sta 116+00 and 143+00 (Codjer Lane to Old Lancaster Road)**

- Granite mile markers have been installed. (See Photo 2)
- Side slopes have been formed.
- Loam has been added to the side slopes.
- Decking has been added to the Hop Brook bridge. (See Photo 3)

#### **Between Sta 143+00 and 175+00 (Old Lancaster Road to Hudson Road)**

- Granite mile markers have been installed.
- Side slopes have been formed.
- Proposed swales have been excavated. (See Photo 4)
- Loam has been added to the side slopes.
- The 48" culvert at Station 167+00 was functioning well during the visit. (See Photo 5)

#### **Between Sta. 175+00 and 215+80 (Hudson Road to Morse Road)**

- Granite mile markers have been installed.
- Side slopes have been formed in most locations.

- Significant grading efforts have been made to the Parkinson's Lot spur path. (See Photo 6)
- The cattle crossing at Station 190+50 is under construction. (See Photo 7)

**Between Sta. 215+80 and 275+00 (Morse Road to Haynes Road)**

- Final preparations for the installation of the Pantry Brook bridge are taking place. (See Photo 8)

**Between Sta. 275+00 and 284+50 (Haynes Road to Pantry Road)**

- Minimal work has been completed on this portion of the project.

**Between Sta. 284+50 and 335+50 (Pantry Road to Project End)**

- Granite mile markers have been installed.
- Additional trail grading has been completed between Pantry Road and North Road since the previous visit. (See Photo 9)
- Side slopes have been graded north of North Road.
- Construction of the cattle crossing at Station 321+50 has begun. (See Photo 10)
- Trail grading and side slope grading has begun on the spur path to Davis Field. (See Photos 11 and 12)



Site Photographs:



**Photo 1:** Sta. 107+00 looking north at the formed side slope with loam and seed



**Photo 2:** Sta. 120+00 looking north at a newly installed granite mile marker.



**Photo 3:** Sta. 126+00 looking north at the Hop Brook bridge.



**Photo 4:** Sta. 145+00 looking north at the swales along both sides of the trail.





**Photo 5:** Sta 167+00 looking at the 48" culvert.



**Photo 6:** Sta. 184+50 looking at the spur path leading to the Parkinson's Lot.



**Photo 7:** Sta. 190+50 looking at the cattle crossing currently under construction.



**Photo 8:** Sta. 265+00 looking south at Pantry Brook.





**Photo 9:** Sta. 306+50 looking north at the trail grading efforts.



**Photo 10:** Sta. 321+50 looking at the cattle crossing under construction.



**Photo 11:** Sta. 1107+50 looking at the end of the Davis Field spur path.



**Photo 12:** Sta. 1103+00 looking west at the trail grading efforts along North Road.