

Horsley Witten Group, Inc.

Client:			Town of Sudbury
Project Name:		Sudbury-Hudson	Transmission Reliability
Inspector:			Jeffrey Polidor
Project No:			22012F
Inspection Date:	3/31/25	Arrival Time:	<u>1:00 PM</u>
Weather:	Cloudy, 50°F	Departure Time:	5:00 PM

Contractor(s) equipment:

Reference Plan: Sudbury to Hudson 115kV Underground Transmission Line Sudbury - Hudson, MA Date: November 16, 2018

WORK UNDERWAY:

Erosion Control Installation	\square
Clearing/Grubbing	
Excavation/Fill/Compaction	
Road Subbase Installation	
Gravel Base Installation	
Pavement/Binder Installation	
Water Installation	
Gas/Electric/Telephone	
Installation	

Drainage Installation	
Wastewater Construction	
Sidewalk Construction	
Final Grading	
Surface Stabilization	
Monument Installation	
Cleanup	
Other:	

Photos Taken: Yes 🔀 No 🗌

General Notes/Comments:

On March 31, 2025, Horsley Witten Group, Inc. (HW) staff performed a site visit along the Eversource Transmission Line corridor in Sudbury, MA. During the site visit HW walked all segments with erosion controls installed (7-14) and confirmed erosion control practices at the gravel construction entrances are still in working condition.

- Silt fence and filter tube are functioning properly along segments 7 and 14.
- Ripping and broken stakes in the silt fence along segment 8 (Photo 1).
- Broken stakes in the silt fence along segment 9 (Photo 2).
- Significant ripping in the silt fence along segment 10 (Photo 3).
- Rip in the silt fence along segment 11 (Photo 4).
- Rip in the silt fence along segment 12 (Photo 5).
- Rip in the silt fence and damaged filter tube along segment 13 (Photo 6).
- Recent plantings at Bridge 127 along segment 14 (Photo 7).
- New plantings installed (Photo 8).
- Check dams installed (Photo 9).

Action Items:

1. Repair silt fence and filter tube as noted above prior to initiating next phase of construction.

by John

Date: 3/31/25

Inspector's signature:

Jeffrey Polidor Survey-GIS Technician

Distribution:

Town:

Epsilon Associates: Horsley Witten Group: Lori Capone Shawna Risotti Adam Burney Marc Bergeron Janet Carter Bernardo, P.E. Jeffrey Polidor

caponel@sudbury.ma.us RisottiS@sudbury.ma.us burneya@sudbury.ma.us mbergeron@epsilonassociates.com jbernardo@horsleywitten.com jolidor@horsleywitten.com

PHOTOS:



Photo 1: Ripping and broken stakes in the silt fence along segment 8. Photo taken on 3/31/25

Horsley Witten Group, Inc. 90 Route 6A, Sandwich, MA 02563 112 Water Street, 6th Floor, Boston, MA 02109 One Turks Head Place, Suite 300, Providence, RI 02903 113 R2 Water Street, Exeter, NH, 03833



Photo 2: Broken stakes in the silt fence along segment 9. Photo taken on 3/31/25



Photo 3: Significant ripping in the silt fence along segment 10. Photo taken on 3/31/25



Photo 4: Rip in the silt fence along segment 11. Photo taken on 3/31/25



Photo 5: Rip in the silt fence along segment 12. Photo taken on 3/31/25.



Photo 6: Rip in the silt fence and damaged filter tube along segment 13. Photo taken on 3/31/25.



Photo 7: Recent plantings at Bridge 127 along segment 14. Photo taken on 3/31/25.



Photo 8: Installed plantings along segment 11. Photo taken on 10/15/24.



Photo 9: Installed check dam along segment 13. Photo taken on 9/16/24.