

Horsley Witten Group, Inc.

Client:			Town of Sudbury
Project Name:		Sudbury-Hudsor	n Transmission Reliability
Inspector:			Jeffrey Polidor
Project No:			22012F
Inspection Date:	6/26/23	Arrival Time:	11:00 AM
Weather:	<u>Cloudy, 80°</u> F	Departure Time:	2:00 PM

Contractor(s) equipment: Excavator (4) Dumpster (2) Roller (1) Reference Plan: Sudbury to Hudson 115kV Underground Transmission Line Sudbury - Hudson, MA Date: November 16, 2018

WORK UNDERWAY:

Erosion Control Installation	\square
Clearing/Grubbing	
Excavation/Fill/Compaction	\square
Road Subbase Installation	
Gravel Base Installation	
Pavement/Binder Installation	
Water Installation	
Gas/Electric/Telephone	
Installation	

Drainage Installation	\square
Wastewater Construction	
Sidewalk Construction	
Final Grading	
Surface Stabilization	
Monument Installation	
Cleanup	
Other:	

Photos Taken: Yes 🔀 No 🗌

General Notes/Comments:

On June 26, 2023, Horsley Witten Group, Inc. (HW) performed a site visit along the Eversource transmission line corridor in Sudbury, MA. During the site visit HW walked all segments with erosion control installed (7-14) and confirmed erosion control practices at the gravel construction entrances are still in working condition.

- Silt fence and filter tube are functioning properly along segments 7 and 9-14.
- Construction entrance at STA 361+00 on Horse Pond Road has visible sediment tracking into the road (Photo 1).
- Silt fence has one broken stake and is ripped in two spots along segment 8 (Photos 2-4).
- Debris pile up is lifting the silt fence along segment 8 near Hop Brook Bridge, allowing sediment to wash under the fence and into Hop Brook. (Photos 5-6).

Action Items:

- 1. Repair silt fence as noted above.
- 2. Add stones to the construction entrance at STA 361+00.
- 3. Clear debris from the silt fence along segment 8 near Hop Brook Bridge.

roy Tol

Inspector's signature:

Jeffrey Polidor Survey-GIS Technician

Distribution: Town:

Epsilon Associates: Horsley Witten Group: Lori Capone Shawna Risotti Marc Bergeron Janet Carter Bernardo, P.E. Jeffrey Polidor caponel@sudbury.ma.us RisottiS@sudbury.ma.us mbergeron@epsilonassociates.com jbernardo@horsleywitten.com jolidor@horsleywitten.com

Date: 6/26/23

PHOTOS:



Photo 1: Sediment in road from construction entrance STA 361+00. Photo taken on 6/26/23

Horsley Witten Group, Inc. 90 Route 6A, Sandwich, MA 02563 112 Water Street, 6th Floor, Boston, MA 02109 One Turks Head, Suite 300, Providence, RI 02903 113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600 Phone: (857) 263-8193 Phone: (401) 272-1717 Phone: (603) 658-1660



Photo 2: Broken stake in the silt fence along segment 8. Photo taken on 6/26/23



Photo 3: Rip in the silt fence along segment 8. Photo taken on 6/26/23

Horsley Witten Group, Inc. 90 Route 6A, Sandwich, MA 02563 112 Water Street, 6th Floor, Boston, MA 02109 One Turks Head, Suite 300, Providence, RI 02903 113 R2 Water Street, Exeter, NH, 03833

Phone: (508) 833-6600 Phone: (857) 263-8193 Phone: (401) 272-1717 Phone: (603) 658-1660



Photo 4: Rip in the silt fence along segment 8. Photo taken on 6/26/23



Photo 5: Debris piled up on the silt fence along segment 8 near Hop Brook Bridge. Sediment is washing under the silt fence and into Hop Brook. Photo taken on 6/26/23



Photo 6: Debris piled up on the silt fence along segment 8 near Hop Brook Bridge. Photo taken on 6/26/23