	Client:			Town of Sudbury
	Project Name:		Sudbury-Huds	on Transmission Reliability
	Inspector:			Jeffrey Polidor
	Project No:			22012F
Horsley Witten	Inspection Date:	10/5/23	Arrival Time:	8:00 AM

Contractor(s) equipment:

Group, Inc.

Excavator (2)

Dumpster (2)

Roller (1)

Reference Plan:

Weather: Foggy, 60°F Departure Time: 11:30 AM

Sudbury to Hudson

115kV Underground Transmission Line

Sudbury - Hudson, MA Date: November 16, 2018

WORK UNDERWAY:

Erosion Control Installation	\boxtimes
Clearing/Grubbing	
Excavation/Fill/Compaction	
Road Subbase Installation	
Gravel Base Installation	
Pavement/Binder Installation	
Water Installation	
Gas/Electric/Telephone	
Installation	

Drainage Installation	\boxtimes
Wastewater Construction	
Sidewalk Construction	
Final Grading	
Surface Stabilization	
Monument Installation	
Cleanup	
Other:	

Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717 Phone: (603) 658-1660

Photos Taken: Yes No

General Notes/Comments:

On October 5, 2023, Horsley Witten Group, Inc. (HW) performed a site visit along the Eversource transmission line corridor in Sudbury, MA. During the site visit HW walked all segments with erosion control installed (7-14) and confirmed erosion control practices at the gravel construction entrances are still in working condition.

- Silt fence and filter tube are functioning properly along segments 7, 9, 10, 12, and 13.
- Silt fence is ripped in two places along segment 8 (Photo 1).
- Conduit was being installed along segment 9 (Photo 2)
- Silt fence has a broken stake along segment 11 (Photo 3).
- Silt fence has multiple rips and broken stakes along segment 14 (Photos 4 and 5).
- Walls stripped and backfilled at Bridge 127 (Photo 6).

Action Items:

1. Repair silt fence as noted above.

Inspector's signature:

Jeffrey Polidor Survey-GIS Technician Date: 10/5/23

Distribution:

Town: Lori Capone Shawna Risotti

Epsilon Associates: Marc Bergeron
Horsley Witten Group: Janet Carter Bernardo, P.E.

Jeffrey Polidor

caponel@sudbury.ma.us RisottiS@sudbury.ma.us

mbergeron@epsilonassociates.com jbernardo@horsleywitten.com jolidor@horsleywitten.com

> Phone: (508) 833-6600 Phone: (857) 263-8193

> Phone: (401) 272-1717

Phone: (603) 658-1660

PHOTOS:



Photo 1: Rip in the silt fence along segment 8. Photo taken on 10/5/23



Photo 2: Conduit being installed along segment 9. Photo taken on 10/5/23



Phone: (508) 833-6600

Phone: (857) 263-8193 Phone: (401) 272-1717

Phone: (603) 658-1660

Photo 3: Broken stake in the silt fence along segment 11. Photo taken on 10/5/23



Photo 4: Stake in silt fence broken along segment 14. Photo taken on 10/5/23



Photo 5: Rip in the silt fence near Bridge 127 along segment 14. Photo taken on 10/5/23



Phone: (508) 833-6600

Phone: (857) 263-8193 Phone: (401) 272-1717

Phone: (603) 658-1660

Photo 6: Wall stripped and backfilled at Bridge 127 along segment 14. Photo taken on 10/5/23