Field Report No. 23	page 1

4	Client: Town of Sudbury-Hudson Transmission Reliabil Inspector: Jeffrey Police  Client: Town of Sudbury-Hudson Transmission Reliabil			
Horsley Witten Group, Inc.	Project No:		220125	
		4/22/24 Arrival Time:		
	Weather:	Clear, 50°F Departure Time:	1:00 PM	
Contractor(s)	equipment:	Reference Plan:		
Excavator (2)	• •		Sudbury to Hudson	
Dumpster (2)		115kV Underground Transmission Line Sudbury - Hudson, MA		

#### **WORK UNDERWAY:**

Erosion Control Installation	
Clearing/Grubbing	
Excavation/Fill/Compaction	$\boxtimes$
Road Subbase Installation	
Gravel Base Installation	
Pavement/Binder Installation	
Water Installation	
Gas/Electric/Telephone	
Installation	

Drainage Installation	$\boxtimes$
Wastewater Construction	
Sidewalk Construction	
Final Grading	
Surface Stabilization	
Monument Installation	
Cleanup	
Other:	

Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

Date: November 16, 2018

Photos Taken: Yes No

## **General Notes/Comments:**

On April 22, 2024, Horsley Witten Group, Inc. (HW) staff performed a site visit along the Eversource transmission line corridor in Sudbury, MA. During the site visit HW walked all segments with erosion control installed (7-14) and confirmed erosion control practices at the gravel construction entrances are still in working condition.

- Cable Pulling Work taking place along segments 7 and 9 (Photo 1).
- Silt fence is exposed and has broken stakes, and the filter tube is damaged in multiple places along segments 7-8 and 11-14 (Photos 2-4).
  - Segment 14 needs several repairs, and in some places, replacement of erosion control practices. A comprehensive list has been made by AECOM and provided to the contractor (Bond) for repairs to be made.
- Sediment tracking into the road at gravel construction entrance STA 305+00 between segments 8 and 9 (Photo 5).
- Vacuum truck removing sediment for conduit installation at Eversource substation (Photo 6).

### **Action Items:**

1. Repair silt fence and filter tube as noted above.

2. Clear sediment from the street at construction entrance STA 305+00 and refresh gravel if necessary.

Inspector's signature:

Date: 4/22/24

Jeffrey Polidor

Survey-GIS Technician

Distribution:

Town: Lori Capone Shawna Risotti

Epsilon Associates: Marc Bergeron

Horsley Witten Group: Janet Carter Bernardo, P.E.

Jeffrey Polidor

caponel@sudbury.ma.us RisottiS@sudbury.ma.us

mberger on @epsilon associates.com

Phone: (508) 833-6600

Phone: (857) 263-8193 Phone: (401) 272-1717

Phone: (603) 658-1660

jbernardo@horsleywitten.com jolidor@horsleywitten.com

## **PHOTOS:**



**Photo 1:** Cable pulling work along segment 7. Photo taken on 4/22/24

# Horsley Witten Group, Inc.



**Photo 2:** Exposed silt fence along segment 7. Photo taken on 4/22/24



Phone: (508) 833-6600

Phone: (857) 263-8193 Phone: (401) 272-1717

Phone: (603) 658-1660

**Photo 3:** Ripped silt fence along segment 11. Photo taken on 4/22/24



**Photo 4:** Broken stake and damaged filter tube along segment 14. Photo taken on 4/22/24



Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

**Photo 5:** Sediment tracked into the road at gravel construction entrance STA 305+00. Photo taken on 4/22/24.



**Photo 6:** Vacuum truck removing sediment for conduit installation at Eversource substation. Photo taken on 4/22/24.

Phone: (508) 833-6600

Phone: (857) 263-8193 Phone: (401) 272-1717

Phone: (603) 658-1660