Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat 16-Sep	Sun 17-Sep	Mon 18-Sep	Tues 19-Sep	Wed 20-Sep	Thurs 21-Sep	Fri 22-Sep	Sat 23-Sep	Sun 24-Sep	Mon 25-Sep	Tues 26-Sep	Wed 27-Sep	Thurs 28-Sep	Fri 29-Sep	Sat 30-Sep	Sun 1-Oct	Mon 2-Oct	Tues 3-Oct	Wed 4-Oct	Thurs 5-Oct	Fri 6-Oct	Sat 7-Oct	Sun 8-Oct
	EXTENDED SHIFTS NOTED IN RED 10 HOUR																							
	Support																							
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	Kinder Morgan						X																	
	Sudbury ConCom										X	X												
	Hudson ConCom						X																	
	Road Work																							
	MH#3-MH#4			**3ea Crews**														**2ea Crews**						
Marisa	Excavate																							
Jim	Conduit Installation																							
Oscar	Concrete Installation																							
	FTB Installation																							
	MH#4-MH#5			**1ea Crew**																				
Nelson	Test Pit Wilkins Crossing																							
	Road Crossings																							
Ricky	Dutton Road Crossing (Sudbury, MH#17-MH#18) - Ductbank Crossing																							
	Dutton Road Crossing (Sudbury, MH#17-MH#18) - Patching (TBD)																							
Nelson	Horse Pond Road Crossing (Sudbury, MH#21-MH#22)																							
	Union Ave Crossing (Sudbury, MH#24-MH#25)																							
ET&L	**Chestnut St Bridge Work**																							
	Install SOE Side 1 (South) - Completed 8/18/23																							
	Install SOE Side 2 (North) - Completed 8/18/23																							
	Footing Installations - Completed 8/25/23																							
	Subgrade / Backfill Base - Completed 9/11/23																							
	Precast Installation (Arches & Wingwalls)																							
	Backfill & SOE Removal																							
	Road Restoration																							
	ROW Work																							
	Segment 1 (Wilkins to Chestnut)																							
	Construction Entrances - completed 11/18/22																							
	Clearing - completed 12/7/22																							
	E&S Control Installation - completed 1/20/23																							
	Rail & Tie Removal - completed 1/20/23																							
	Ledge Removal - Started 1/13/23																							
	Cut & Fill - Completed 5/12/23																							
	Final Grading (Stow not included) - Wall 1 & 2 Remaining																							
	Segment 7 (Town Line to Bridge 128)																							
	Clearing - completed 1/23/23																							
	E&S Control Installation - completed 1/31/23																							
	Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																							
	Cut & Fill - ~100' remaining w/in vernal pool & WPW																							
	Segment 8 (Bridge 128 to Dutton)																							
	Construction Entrances - completed 10/28/22																							
	Clearing - completed 1/26/23																							
	E&S Control Installation - completed 2/3/23																							
	Rail & Tie Removal - completed 2/17/23																							
	Cut & Fill - completed 2/27/23																							
	Segment 9 (Dutton to Peakham)																							
	Clearing - completed 2/3/23																							
	E&S Control Installation - Completed 3/8/23																							
	Rail & Tie Removal - Completed 2/22/23																							
ET&L	Cut & Fill - completed less import material (residential)																							
	Segment 10 (Peakham to Horse Pond)																							
	Construction Entrances - completed 11/3/22																							
	Clearing - Completed 2/10/23																							
	E&S Control Installation - Completed 2/14/23																							
	Rail & Tie Removal - Completed 2/24/23																							
	Cut & Fill - completed 7/10/23																							
	Segment 11 (Horse Pond to Union)																							
	Construction Entrances - completed 11/4/22																							
	Clearing - Completed 2/23/23																							
	E&S Control Installation - Completed 3/21/23																							
	Rail & Tie Removal - Completed 3/9/23																							
ET&L	Cut & Fill - completed less import material (commercial)																							
	Segment 12 (Union to Boston Post)																							
	Construction Entrances - completed 11/7/22																							
	Clearing - completed 2/28/23																							
	E&S Control Installation - completed 3/21/23																							
	Rail & Tie Removal - completed 3/17/23																							
	Cut & Fill - Completed 4/4/23																							
	Segment 13 (Boston Post to Bridge 127																							
	Construction Entrances - completed 11/8/22																							
	Clearing - completed 3/3/23																							
	E&S Control Installation - Completed																							
	Rail & Tie Removal - Completed 3/27/23																							
	Cut & Fill - Completed 4/15/23																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
	Construction Entrances - completed 11/10/22																							
	Clearing - completed 1/6/23																							
	E&S Control Installation - completed 1/27/23																							
	Rail & Tie Removal - completed 2/8/23																							
	Cut & Fill - completed 7/17/23 (some import for grade shimming around Landham)																							
ET&L	Final Grading																							
	MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																							
Ricky	Excavate Ductbank - Completed 8/30/23																							
	Conduit Installation - Completed 8/31/23																							
	Concrete Installation - Completed 9/1/23																							
	FTB Installation - Completed 9/1/23																							
	Final Grade																							
	MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)																							
	Excavate Ductbank - Completed 4/20/23																							
	Conduit Installation - Completed 4/20/23																							
	Concrete Installation - Completed 4/21/23																							
	FTB Installation - Completed 4/21/23																							
	Final Grade																							
	MH#8-MH#9 (Segment 3-4 Bridge 130 to Parmenter)																							
	Excavate Ductbank - Completed 3/20/23																							
	Conduit Installation - Completed 3/21/23																							
	Concrete Installation - Completed 3/22/23																							
	FTB Installation - Completed 3/22/23																							
	MH#9-MH#10 (Segment 3-4 Bridge 130 to Parmenter)																							
	Excavate Ductbank - Completed 3/6/23																							
	Conduit Installation - Completed 3/7/23																							
	Concrete Installation - Completed 3/8/23																							
	FTB Installation - Completed 3/8/23																							
	MH#10-MH#11 (Segment 4 - Main to Parmenter)																							
	Excavate Ductbank - Completed 3/31/23																							
	Conduit Installation - Completed 4/3/23																							
	Concrete Installation - Completed 4/4/23																							
	FTB Installation - Completed 4/4/23																							
	Final Grade																							
	MH#11-MH#12 (Segment 5 - Parmenter to White Pond)																							
	Excavate Ductbank - Completed 5/12/23																							
	Conduit Installation - Completed 5/12/23																							
	Concrete Installation - Completed 5/12/23																							
	FTB Installation - Completed 5/12/23																							
	Final Grade																							
	MH#12-MH#13 (Segment 5 - Parmenter to White Pond)																							
	Excavate Ductbank - completed 7/21/23																							
	Conduit Installation - completed 7/21/23																							
	Concrete Installation - completed 7/24/23																							
	FTB Installation - completed 7/24/23																							
	Final Grade																							
	MH#13-MH#14 (Segment 6 - White Pond Road to Town Line)																							
John	Excavate Ductbank																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	MH#14-MH#15 (Segment 6/7)																							
John	Excavate Ductbank																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	MH#15-MH#16 (Segment 7 - Town Line to Bridge 128)																							
John	Excavate Ductbank - Completed 9/8/23																							
	Conduit Installation - Completed 9/11/23																							
	Concrete Installation - Completed 9/12/23																							
	FTB Installation - Completed 9/12/23																							
	MH#26-MH#27 (Segment 14 - Bridge 127 to SSS)																							
Marisa	Excavate Ductbank																							
	Conduit Instalation																							
	Concrete Installation																							
	FTB Installation																							
	Wall #1 (Segment 1)																							
	Four & Pour Wall																							
	Wall #2 (Segment 1)																							
	Pour & Pour Wall																							
	Bridge 127 (Segment 13 & 14)																							
	Form, Rebar, & Pour Bridge Abutment Footings (13) - Completed 9/8/23																							
	Form, Rebar, & Pour Abutment Wall (13) - Completed 9/8/23																							
	Strip Forms & Backfill (13)																							
	Form, Rebar, & Pour Abutment Wall (14)																							
	Strip Forms & Backfill (14)																							
	Bridge 128 (Segment 7 & 8)																							
	Bridge Buildout (2 months)																							
	Bridge 130 (Segment 2 & 3)																							
	Meeting w/ Hudson ConComm - Held 9/5/23																							
	Removal of Existing Dam																							
	Bridge Demo																							
	Install Sheeting																							