Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat 11-Nov	Sun 12-Nov	Mon 13-Nov	Tues 14-Nov	Wed 15-Nov	Thurs 16-Nov	Fri 17-Nov	Sat 18-Nov	Sun 19-Nov	Mon 20-Nov	Tues 21-Nov	Wed 22-Nov	Thurs 23-Nov	Fri 24-Nov	Sat 25-Nov	Sun 26-Nov	Mon 27-Nov	Tues 28-Nov	Wed 29-Nov	Thurs 30-Nov	Fri 1-Dec	2-
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	Sudbury ConCom																						
	Hudson ConCom																						
	Road Work																						
	Winter Moratorium																						
	ROW Work																						
	Segment 5 (Parmenter to White Pond)																						
	Swale Redesign																						
	Segment 9 (Dutton to Peakham)																						
ET&L	Cut & Fill - pending Culvert Remediation Work																						
	Segment 11 (Horse Pond to Union)																						
ET&L	Cut & Fill => shim grades																						
ET&L	Gravel Install																						
	MH#19-MH#20																						
Ricky	Excavate Ductbank - Completed 11/8/23																						
	Conduit Installation - Completed 11/9/23																						
	Concrete Installation - Completed 11/10/23																						
	FTB Installation - Completed 11/10/23																						
	MH#20-MH#21 (Segment 10 - Peakham to Horse Pond)																						
Ricky	Excavate Ductbank																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation																						
	Final Grade																						
	MH#21-MH#22 (Segment 11 - Horse Pond to Union)																						
Nelson	Excavate Ductbank																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
John	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	MH#26-MH#27 (Segment 14 - Bridge 127 to SSS)																						
Angelo	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	Final Grade																						
	MH#27-MH#28 (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	Final Grade																						
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
	Test Pit																						
	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	Cattle Crossing																						
	Installing Sheeting - Completed 6/26/23																						
	Build Out Cattle Crossing - Completed 11/8/23																						
	Handrail Installation																						
	Bridge 127 (Segment 13 & 14)																						
	Form & Pour Backwall / Concrete Slab (13) - pending RFI#044 response																						
	Bridge 128 (Segment 7 & 8)																						
	Bridge Buildout (2 months)																						
	Bridge 130 (Segment 2 & 3)																						
	Abutment Excavation & Install Walers (3)																						
	Install H-Piles / Ground Improvements (3) - pending Restrike / PDA Test																						
	Install H-Piles / Ground Improvements (2 & 3)																						
	Install Sheeting (2) - completed 10/20/23																						
	Form & Pour Abutment Footings & Stem Walls (2)																						
	Form & Pour Abutment Footings & Stem Walls (3)																						