Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	S
		18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec	9-
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	Sudbury ConCom																						
	Hudson ConCom																						
	Road Work																						
	Winter Moratorium																						
	ROW Work																						
	Segment 5 (Parmenter to White Pond)																						
	Swale Redesign																						
	Segment 9 (Dutton to Peakham)																						
ET&L	Cut & Fill - pending Culvert Remediation Work																						
	Segment 11 (Horse Pond to Union)																						
ET&L	Cut & Fill => shim grades																						
ET&L	Gravel Install																						
	MH#16-MH#17																						
Ricky	Excavate Ductbank - bridge transition remaining + 300'																						
	Conduit Installation - bridge transition remaining + 300'																						
	Concrete Installation - bridge transition remaining + 300'																						
	FTB Installation - bridge transition remaining + 300'																						
	MH#20-MH#21 (Segment 10 - Peakham to Horse Pond)																						
Ricky	Excavate Ductbank																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation																						
	Final Grade																						
	MH#21-MH#22 (Segment 11 - Horse Pond to Union)																						
Nelson	Excavate Ductbank																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
John	Excavate Ductbank - Segment 12 Culvert																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	Final Grade																						
	MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127)																						
John	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	MH#26-MH#27 (Segment 14 - Bridge 127 to SSS)																						
Angelo	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	Cattle Crossing																						
	Installing Sheeting - Completed 6/26/23																						
	Build Out Cattle Crossing - Completed 11/8/23																						
	Handrail Installation - Completed 11/14/23																						
	Bridge 127 (Segment 13 & 14)																						
	Form & Pour Backwall / Concrete Slab (13) - pending RFI#044 response																						
	Bridge 128 (Segment 7 & 8)																						
	Bridge Buildout (2 months)																						
	Bridge 130 (Segment 2 & 3)																						
	Install H-Piles / Ground Improvements (3) - Completed 11/17/23																						
	Install H-Piles / Ground Improvements (2)																						
	Install Sheeting (2) - completed 10/20/23																						
	Form & Pour Abutment Footings & Stem Walls (2)																						
	Form & Pour Abutment Footings & Stem Walls (3)																						