Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

| FM Crew | | Sat 2-Mar | Sun 3-Mar | Mon 4-Mar | Tues 5-Mar | Wed 6-Mar | Thurs 7-Mar | Fri 8-Mar | Sat 9-Mar | Sun 10-Mar | Mon 11-Mar | Tues 12-Mar | Wed 13-Mar | Thurs 14-Mar | Fri 15-Mar | Sat 16-Mar | Sun 17-Mar | Mon 18-Mar | Tues 19-Mar | Wed 20-Mar | Thurs 21-Mar | Fri 22-Mar | S 23 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Support** | | | | | | | | | | | | | | | | | | | | | | |
| | Commonwealth Arche/Historical Inspections/Trial Rep | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | |
| | SWCA Inspector | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | |
| | **Road Work** | | | | | | | | | | | | | | | | | | | | | | |
| | **Winter Moratorium** | | | | | | | | | | | | | | | | | | | | | | |
| | **ROW Work** | | | | | | | | | | | | | | | | | | | | | | |
| | **Segment 11 (Horse Pond to Union)** | | | | | | | | | | | | | | | | | | | | | | |
| | Gravel Install - Completed 2/29/24 | | | | | | | | | | | | | | | | | | | | | | |
| | **Segment 12 (Union to Boston Post)** | | | | | | | | | | | | | | | | | | | | | | |
| | Grading | | | | | | | | | | | | | | | | | | | | | | |
| | Gravel Install | | | | | | | | | | | | | | | | | | | | | | |
| | **Segment 13 (Boston Post to Bridge 127** | | | | | | | | | | | | | | | | | | | | | | |
| | Grading | | | | | | | | | | | | | | | | | | | | | | |
| | Gravel Install | | | | | | | | | | | | | | | | | | | | | | |
| | **Segment 14 (Bridge 127 to Sudbury SS)** | | | | | | | | | | | | | | | | | | | | | | |
| ET&L | Final Grading | | | | | | | | | | | | | | | | | | | | | | |
| | Gravel Install (non vernal pool) | | | | | | | | | | | | | | | | | | | | | | |
| | **MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)** | | | | | | | | | | | | | | | | | | | | | | |
| | Excavate Ductbank - Completed 4/20/23 - Bridge Span Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | Conduit Installation - Completed 4/20/23 - Bridge Span Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | Concrete Installation - Completed 4/21/23 - Bridge Span Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | FTB Installation - Completed 4/21/23 - Bridge Span Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | **MH#16-MH#17** | | | | | | | | | | | | | | | | | | | | | | |
| | Excavate Ductbank - bridge transition remaining | | | | | | | | | | | | | | | | | | | | | | |
| | Conduit Installation - bridge transition remaining | | | | | | | | | | | | | | | | | | | | | | |
| | Concrete Installation - bridge transition remaining | | | | | | | | | | | | | | | | | | | | | | |
| | FTB Installation - bridge transition remaining | | | | | | | | | | | | | | | | | | | | | | |
| | **MH#24-MH#25 (Segment 12 - Union to Boston Post)** | | | | | | | | | | | | | | | | | | | | | | |
| | Excavate Ductbank - Boston Post Road Crossing Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | Conduit Instalation - Boston Post Road Crossing Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | Concrete Installation - Boston Post Road Crossing Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | FTB Installation - Boston Post Road Crossing Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | **MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127)** | | | | | | | | | | | | | | | | | | | | | | |
| | Excavate Ductbank - Bridge Transition Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | Conduit Instalation - Bridge Transition Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | Concrete Installation - Bridge Transition Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | FTB Installation - Bridge Transition Remaining | | | | | | | | | | | | | | | | | | | | | | |
| | **MH#28-SSS (Segment 14 - Bridge 127 to SSS)** | | | | | | | | | | | | | | | | | | | | | | |
| | Excavate Ductbank | | | | | | | | | | | | | | | | | | | | | | |
| | Conduit Instalation | | | | | | | | | | | | | | | | | | | | | | |
| | Concrete Installation | | | | | | | | | | | | | | | | | | | | | | |
| | FTB Installation | | | | | | | | | | | | | | | | | | | | | | |
| | **ROW Proofing** | | | | | | | | | | | | | | | | | | | | | | |
| | Blow Mule Tape (MH#5-16) | | | | | | | | | | | | | | | | | | | | | | |
| | **Wall #13 (Segment 14)** | | | | | | | | | | | | | | | | | | | | | | |
| | Installing Sheeting - completed 3/27/23 | | | | | | | | | | | | | | | | | | | | | | |
| | Install Wall Cap | | | | | | | | | | | | | | | | | | | | | | |
| | **Bridge 127 (Segment 13 & 14)** | | | | | | | | | | | | | | | | | | | | | | |
| | Install Bridge Span - Completed (2/1/24) | | | | | | | | | | | | | | | | | | | | | | |
| | Conduit Crossing | | | | | | | | | | | | | | | | | | | | | | |
| | **Bridge 128 (Segment 7 & 8)** | | | | | | | | | | | | | | | | | | | | | | |
| | Bridge Buildout - Completed 2/23/24 | | | | | | | | | | | | | | | | | | | | | | |
| | Install Wall Caps | | | | | | | | | | | | | | | | | | | | | | |
| | Conduit Crossing | | | | | | | | | | | | | | | | | | | | | | |
| | **Bridge 130 (Segment 2 & 3)** | | | | | | | | | | | | | | | | | | | | | | |
| | Install Bridge Span (Target 2/15/24) - completed 2/16/24 | | | | | | | | | | | | | | | | | | | | | | |
| | Wall Cap Installation | | | | | | | | | | | | | | | | | | | | | | |
| | Conduit Crossing | | | | | | | | | | | | | | | | | | | | | | |