Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat 16-Mar	Sun 17-Mar	Mon 18-Mar	Tues 19-Mar	Wed 20-Mar	Thurs 21-Mar	Fri 22-Mar	Sat 23-Mar	Sun 24-Mar	Mon 25-Mar	Tues 26-Mar	Wed 27-Mar	Thurs 28-Mar	Fri 29-Mar	Sat 30-Mar	Sun 31-Mar	Mon 1-Apr	Tues 2-Apr	Wed 3-Apr	Thurs 4-Apr	Fri 5-Apr	S 6
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	
	Road Work																						
	Winter Moratorium																						
	Handhole Installation																						
	HH#2 Installation																						
	MH#1-MH#2																						
	Excavate																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation																						
	MH#4-MH#5																						
Nelson	Test Pit Wilkins Crossing																						
	Excavate - 300' Remaining																						
	Ledge Removal - 300' Remaining																						
	Conduit Installation - 300' Remaining																						
	Concrete Installation - 300' Remaining																						
	FTB Installation - 300' Remaining																						
	Asphalt Patch																						
	ROW Work																						
	Segment 12 (Union to Boston Post)																						
	Grading																						
	Gravel Install																						
	Segment 13 (Boston Post to Bridge 127																						
	Grading																						
	Gravel Install																						
	Segment 14 (Bridge 127 to Sudbury SS)																						
ET&L	Final Grading																						
	Gravel Install (non vernal pool)																						
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	ROW Proofing																						
	Blow Mule Tape (MH#5-16)																						
	Manhole Prep																						
	Wall #13 (Segment 14)																						
	Installing Sheeting - completed 3/27/23																						
	Install Wall Cap																						
	Bridge 127 (Segment 13 & 14)																						
	Install Bridge Span - Completed (2/1/24)																						
	Conduit Crossing / Transitions - pending RFI#050 response																						
	Bridge 128 (Segment 7 & 8)																						
	Bridge Buildout - Completed 2/23/24																						
	Install Wall Caps - Completed 3/8/24																						
	Conduit Crossing / Transitions																						
	Bridge 130 (Segment 2 & 3)																						
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																						
	Wall Cap Installation																						
	Conduit Crossing / Transitions - pending RFI#049 & 050 responses																						